

September 20, 2018

### Mohawk Trails:

The project is rapidly nearing completion. The top course asphalt paving was completed, most of which was done full width to avoid a center seam in the pavement. Currently, asphalt driveways are being completed. As anticipated, most will be completed today. Those not completed today are scheduled for completion on Saturday, September 22nd. The contractor has begun placing the stone shoulders, which should last 2-3 days. Concrete driveways are anticipated to be replaced on Monday, September 24th. Restoration will begin immediately on ditches and yard areas with anticipated completion by the end of the month.

All dates provided are based on continuous work days, weather permitting.