

MOHAWK TRAILS UPDATE

As of August 23, 2018 the contractor, Geddis Paving, has returned to the site and will be working on the storm sewer for the next seven to ten working days (approximately 2 weeks). You will see activity by Michigan Gas Utilities (MGU) for awhile yet. They are lowering gas services and due to the age or material of these lines additional work is required. MGU is coordinating their work to stay ahead of our contractor so further delays are avoided. After storm drainage work is completed the roadway work will commence with pulverizing the existing asphalt surface, regrading and compacting the base material, and paving as soon as the paving operations can be scheduled. Due to the utility delays we anticipate a revised completion date near the end of September, however, we do not have a specific revised date at this time. We will keep residents posted as more information becomes available.